

Park Project Status

As of 7/3/2019

<u>Project</u>	<u>Park</u>	<u>Anticipated Work Start</u>	<u>Status</u>
New Basketball Court	Greenvale	May	Complete
New Park	Creekside	May	Work Underway
Playground Surfacing	Crown Heights	May	Complete
Walkway	Soccer Fields	May	Complete
Basketball Goal Units	Crown Heights	June	Complete
Basketball Goal Units	Millbank	June	Complete
Basketball Goal Units	New Hamburg	June	Complete
Basketball Goal Units	Riverview	June	Complete
Basketball Goal Units	Townsend	June	Complete
Pavilion Floor	Soccer Fields	June	Scheduled
Playground Surfacing	Greenvale	June	Complete
Playground Surfacing	Stanley Still	June	Work Underway
New Inclusive Playground	Overocker	July	Supplies Ordered
Playground Surfacing	Crestwood	July	Supplies Ordered
Playground Surfacing	Red Oaks Mill	July	Supplies Ordered
Playground Surfacing	Riverview	July	Supplies Ordered
Playground Surfacing	Fairview	August	Supplies Ordered
Playground Surfacing	Millbank	August	Supplies Ordered
Septic Field	Greenvale	August	scheduled July
New Bathroom Building	Greenvale	September	Building Ordered